

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023												2024					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
11228.03_TH212 Schedule - Cologne to Norwood Young America						14-Feb-24, 11228.03_Th212																													
MILESTONES						14-Feb-24, MILESTONE																													
2	Project Design Initiated	0	14-Oct-21A																																
3	Letting Held	0		14-Feb-24*	0	◆ Letting Held																													
DESIGN						25-Nov-22, DESIGN																													
Surveys						21-Apr-22, Surveys																													
6	Conduct Survey (Topo/DTM, Land, RW, Existing Conditions)	15	10-Mar-22A	21-Apr-22	5	Conduct Survey (Topo/DTM, Land, RW, Existing Conditions)																													
ADA						19-May-22, ADA																													
8	ADA Field Walk and Recommendations	20	22-Apr-22	19-May-22	70	ADA Field Walk and Recommendations																													
Wetland Delineation						25-Nov-22, Wetland Delineation																													
10	Perform Level 2 Field Work (Wetlands)	20	15-Oct-21A	11-Nov-21A		(Wetlands)																													
11	Write Report (Wetlands)	20	12-Nov-21A	09-Dec-21A		(s)																													
12	Early Coordination Meeting with Regulators (Wetlands)	5	01-Apr-22	07-Apr-22	175	Early Coordination Meeting with Regulators (Wetlands)																													
13	Additional Wetland work (if needed)	20	29-Apr-22	26-May-22	140	Additional Wetland work (if needed)																													
14	TEP Approval	10	27-May-22	09-Jun-22	140	TEP Approval																													
15	Identify mitigation options for WCA and USACE	60	10-Jun-22	01-Sep-22	140	Identify mitigation options for WCA and USACE																													
16	Confirm Options with WCA and USACE	1	02-Sep-22	02-Sep-22	140	Confirm Options with WCA and USACE																													
17	Coordinate road bank credits with BWSR	60	05-Sep-22	25-Nov-22	140	Coordinate road bank credits with BWSR																													
18	Coordinate wetland credit purchase	60	05-Sep-22	25-Nov-22	140	Coordinate wetland credit purchase																													
19	Design on site mitigation, if needed	60	05-Sep-22	25-Nov-22	140	Design on site mitigation, if needed																													
Construction Limits						22-Sep-22, Construction Limits																													
21	Prepare Preliminary Construction Limits	15	29-Apr-22	19-May-22	5	Prepare Preliminary Construction Limits																													
22	Review & Revise Preliminary Construction Limits	15	12-Aug-22	01-Sep-22	10	Review & Revise Preliminary Construction Limits																													
23	Prepare & Submit Construction Limits	15	02-Sep-22	22-Sep-22	10	Prepare & Submit Construction Limits																													
Preliminary Layout						11-Aug-22, Preliminary Layout																													
25	Prepare Prelim Geometric Layout & Profile	20	10-Mar-22A	28-Apr-22	0	Prepare Prelim Geometric Layout & Profile																													
26	GDSU Review of Prelim Layout	20	29-Apr-22	26-May-22	0	GDSU Review of Prelim Layout																													
27	Prepare Final Geometric Layout & Profile	10	27-May-22	09-Jun-22	0	Prepare Final Geometric Layout & Profile																													
28	GDSU Review of Final Layout	20	10-Jun-22	07-Jul-22	0	GDSU Review of Final Layout																													
29	Revise and Sign Geometric Layout	20	08-Jul-22	04-Aug-22	0	Revise and Sign Geometric Layout																													
30	GDSU Approve Geometric Layout	5	05-Aug-22	11-Aug-22	0	GDSU Approve Geometric Layout																													
Design Memo / Design Exception						23-Jun-22, Design Memo / Design Exception																													
32	Prepare & Approve Design Memo	20	29-Apr-22	26-May-22	321	Prepare & Approve Design Memo																													
33	Approval of Formal Design Exception	20	27-May-22	23-Jun-22	321	Approval of Formal Design Exception																													
Traffic Forecasts						21-Oct-21A																													
35	Prepare Traffic Forecasts and ESALs	5	15-Oct-21A	21-Oct-21A		ESALs																													
Intersection Control Evaluation						28-Apr-22, Intersection Control Evaluation																													
37	Prepare Intersection Control Evaluation	20	01-Apr-22	28-Apr-22	55	Prepare Intersection Control Evaluation																													
Metropolitan Council Preliminary Interchange Approval Process						04-Aug-22, Metropolitan Council Preliminary Interchange Approval Process																													
39	Develop Report	10	13-May-22	26-May-22	45	Develop Report																													
40	Agency Review and Meetings	20	27-May-22	23-Jun-22	45	Agency Review and Meetings																													
41	Report Revisions	10	24-Jun-22	07-Jul-22	45	Report Revisions																													
42	Agency Approval	20	08-Jul-22	04-Aug-22	45	Agency Approval																													
Transportation Management Plan						01-Sep-22, Transportation Management Plan																													
44	Identify TMP Alternatives	10	13-May-22	26-May-22	45	Identify TMP Alternatives																													
45	Outreach with Locals, Emergency Services, Transit Services, etc.	20	27-May-22	23-Jun-22	45	Outreach with Locals, Emergency Services, Transit Services, etc.																													

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023												2024					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
						[Gantt Chart]												[Gantt Chart]												[Gantt Chart]					
46	Select Preferred TMP Alternative	10	24-Jun-22	07-Jul-22	45																														
47	Traffic Modeling for System Impacts	20	08-Jul-22	04-Aug-22	45																														
48	Develop and Vet Mitigation Strategies	10	05-Aug-22	18-Aug-22	45																														
49	Document Decisions and Prepare TMP	10	19-Aug-22	01-Sep-22	45																														
PLANS AND SPECIAL PROVISIONS		265	12-Aug-22	17-Aug-23	86	17-Aug-23, PLANS AND SPECIAL PROVISIONS																													
Road Plans		265	12-Aug-22	17-Aug-23	86	17-Aug-23, Road Plans																													
52	Prepare 30% Plans	40	12-Aug-22	06-Oct-22	0																														
53	Review 30% Plans	20	07-Oct-22	03-Nov-22	0																														
54	Prepare 60% Plans and Estimate	60	04-Nov-22	26-Jan-23	0																														
55	Review 60% Plans and Estimate	20	27-Jan-23	23-Feb-23	86																														
56	Prepare 95% Plan and Estimate	40	24-Feb-23	20-Apr-23	86																														
57	Review 95% Plan and Estimate	20	21-Apr-23	18-May-23	86																														
58	Prepare 100% Plans	40	19-May-23	13-Jul-23	86																														
59	Review 100% Plans	20	14-Jul-23	10-Aug-23	86																														
60	Final Cost Estimate	10	14-Jul-23	27-Jul-23	96																														
61	Turn-In: Prepare Submittal Memo and Submit PS&E	5	11-Aug-23	17-Aug-23	86																														
Time and Traffic		10	14-Jul-23	27-Jul-23	86	27-Jul-23, Time and Traffic																													
63	Prepare Time and Traffic	10	14-Jul-23	27-Jul-23	86	Prepare Time and Traffic																													
Special Provisions		10	28-Jul-23	10-Aug-23	86	10-Aug-23, Special Provisions																													
65	Prepare Special Provisions	10	28-Jul-23	10-Aug-23	86	Prepare Special Provisions																													
GEOTECHNICAL ANALYSIS		268	15-Oct-21 A	25-Oct-22	67	25-Oct-22, GEOTECHNICAL ANALYSIS																													
Geotechnical Analysis		268	15-Oct-21 A	25-Oct-22	67	25-Oct-22, Geotechnical Analysis																													
68	Subsurface Investigations for Roadway design	95	15-Oct-21 A	31-May-22	67																														
69	Subsurface Investigations for CSAH 51 and Structure Design	5	01-Jun-22	07-Jun-22	67																														
70	Soil Borings for potential ponding and mitigation locations	10	08-Jun-22	21-Jun-22	97																														
71	Prepare pavement design and Materials Design Recommendations (MDR)	40	08-Jun-22	02-Aug-22	67																														
72	Prepare Foundations Analysis and Design Recommendations (FADR)	40	08-Jun-22	02-Aug-22	67																														
73	MDR and FADR reviews by County and MnDOT	20	03-Aug-22	30-Aug-22	67																														
74	Prepare Final MDR and FADR	10	31-Aug-22	13-Sep-22	67																														
75	Final approvals of MDR and FADR	30	14-Sep-22	25-Oct-22	67																														
PRELIMINARY WRE & STORMWATER MANAGEMENT		205	29-Apr-22	09-Feb-23	186	09-Feb-23, PRELIMINARY WRE & STORMWATER MANAGEMENT																													
Preliminary WRE & Stormwater Management		205	29-Apr-22	09-Feb-23	186	09-Feb-23, Preliminary WRE & Stormwater Management																													
76	Prepare Drainage Overview Map	80	29-Apr-22	18-Aug-22	186																														
77	Prepare draft hydraulic memo	50	19-Aug-22	27-Oct-22	186																														
78	Submit Draft Drainage Overview Map, Hydraulic Memorandum and CCWMO Memo	5	28-Oct-22	03-Nov-22	186																														
79	MnDOT/CCWMO Review of Draft Drainage Overview Map and Hydraulic Memo	40	04-Nov-22	29-Dec-22	186																														
80	Revise Drainage Overview Map and Hydraulic Memo	20	30-Dec-22	26-Jan-23	186																														
81	Submit Final Drainage Overview Map and Hydraulic Memo for MnDOT Approval	5	27-Jan-23	02-Feb-23	186																														
82	Prepare NPDES Permit Application	5	03-Feb-23	09-Feb-23	186																														
UTILITIES		405	12-Nov-21 A	01-Jun-23	141	01-Jun-23, UTILITIES																													
Utility Coordination		405	12-Nov-21 A	01-Jun-23	141	01-Jun-23, Utility Coordination																													
87	GSOC and receive utility mapping	20	12-Nov-21 A	09-Dec-21 A																															
88	Send Plan Information & Conduct Utility Information Meeting	15	07-Oct-22	27-Oct-22	206																														
89	Conduct Utility Design Meeting	15	27-Jan-23	16-Feb-23	141																														
90	Obtain & Review Utility Relocation Plans, Schedule, Estimates & Permit Application	30	17-Feb-23	30-Mar-23	141																														
91	Utility Verification Letters, Utility Permit	45	31-Mar-23	01-Jun-23	141																														

█ Remaining Level of Effort
 Actual Work
 Critical Remaining Work
 Actual Level of Effort
 Remaining Work
 ◆ Milestone ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023												2024					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
PERMITS						26-May-23, PERMITS																													
94	Carver County WMO Coordination	130	07-Oct-22	06-Apr-23	176	Carver County WMO Coordination																													
95	Wetlands Permit	130	28-Nov-22	26-May-23	140	Wetlands Permit																													
93	NPDES Permit	30	10-Feb-23	23-Mar-23	186	NPDES Permit																													
ENVIRONMENTAL DOCUMENT						04-May-23, ENVIRONMENTAL DOCUMENT																													
97	Environmental Document Decision Tree (40 days)	1	15-Oct-21A	15-Oct-21A	5	Decision Tree (40 days)																													
MnDOT Early Notification Memorandum						24-Nov-22, MnDOT Early Notification Memorandum																													
99	MnDOT Early Notification Memorandum	40	13-May-22	07-Jul-22	59	MnDOT Early Notification Memorandum																													
100	Agency Reviews/Determinations (Section 106, Section 7 ESA)	100	08-Jul-22	24-Nov-22	59	Agency Reviews/Determinations (Section 106, Section 7 ESA)																													
Purpose & Need Statement						17-Dec-21A, Purpose & Need Statement																													
102	Purpose and Need Statement(60 days)	4	18-Oct-21A	21-Oct-21A	5	Purpose and Need Statement(60 days)																													
103	MnDOT Review (Metro and OES)	20	22-Oct-21A	18-Nov-21A	5	MnDOT Review (Metro and OES)																													
104	FHWA Review	20	19-Nov-21A	16-Dec-21A	5	FHWA Review																													
105	Concurrence Point#1 (P&N, evaluation criteria)	1	17-Dec-21A	17-Dec-21A	5	Concurrence Point#1 (P&N, evaluation criteria)																													
Alternative Evaluation						12-May-22, Alternative Evaluation																													
107	Alternatives Evaluation	40	20-Dec-21A	09-Mar-22A	9	Alternatives Evaluation																													
108	MnDOT Review (Metro and OES)	20	10-Mar-22A	13-Apr-22	9	MnDOT Review (Metro and OES)																													
109	FHWA Review	20	14-Apr-22	11-May-22	9	FHWA Review																													
110	Concurrence Point#2 (Preferred Alternative)	1	12-May-22	12-May-22	9	Concurrence Point#2 (Preferred Alternative)																													
EAW Document Prep						08-Sep-22, EAW Document Prep																													
113	Traffic Noise Analysis (Type 1)	80	13-May-22	01-Sep-22	10	Traffic Noise Analysis (Type 1)																													
114	Draft EAW Preparation	80	13-May-22	01-Sep-22	10	Draft EAW Preparation																													
112	Phase I Environmental Site Assessment (ESA)	80	20-May-22	08-Sep-22	5	Phase I Environmental Site Assessment (ESA)																													
MnDOT EAW Review						01-Dec-22, MnDOT EAW Review																													
116	MnDOT Metro Review	30	09-Sep-22	20-Oct-22	5	MnDOT Metro Review																													
117	MnDOT OES Review	30	21-Oct-22	01-Dec-22	5	MnDOT OES Review																													
EAW Approval & Public Comment Period						12-Jan-23, EAW Approval & Public Comment Period																													
119	EAW Approval & Public Comment Period	30	02-Dec-22	12-Jan-23	5	EAW Approval & Public Comment Period																													
Findings of Fact & Conclusions (FOF&C)						06-Apr-23, Findings of Fact & Conclusions (FOF&C)																													
121	FOF&C Preparation/Responses to Comments	20	13-Jan-23	09-Feb-23	5	FOF&C Preparation/Responses to Comments																													
122	MnDOT Metro Review	20	10-Feb-23	09-Mar-23	5	MnDOT Metro Review																													
123	MnDOT OES Review	20	10-Mar-23	06-Apr-23	5	MnDOT OES Review																													
EIS Need Decision						04-May-23, EIS Need Decision																													
125	EIS Need Decision (assumes negative declaration)	20	07-Apr-23	04-May-23	5	EIS Need Decision (assumes negative declaration)																													
Non-Programmatic CATEX (NON-PCE)						28-Apr-23, Non-Programmatic CATEX (NON-PCE)																													
127	Draft non-PCE prep	100	13-May-22	29-Sep-22	9	Draft non-PCE prep																													
128	MnDOT Metro Review	30	30-Sep-22	10-Nov-22	9	MnDOT Metro Review																													
129	MnDOT OES Review	30	11-Nov-22	22-Dec-22	9	MnDOT OES Review																													
130	FHWA Review	30	23-Dec-22	02-Feb-23	9	FHWA Review																													
131	Concurrence Point#3 (Mitigation Measures)	1	03-Feb-23	03-Feb-23	9	Concurrence Point#3 (Mitigation Measures)																													
132	Draft non pce public review	20	06-Feb-23	03-Mar-23	9	Draft non pce public review																													
133	Final non-PCE	20	06-Mar-23	31-Mar-23	9	Final non-PCE																													
134	MnDOT/FHWA Approval	20	03-Apr-23	28-Apr-23	9	MnDOT/FHWA Approval																													
RIGHT OF WAY						15-Dec-23, RIGHT OF WAY																													
136	Identify Right of Way Acquisition Needs	5	12-Aug-22	18-Aug-22	95	Identify Right of Way Acquisition Needs																													
137	Draft Parcel Sketches	10	07-Oct-22	20-Oct-22	60	Draft Parcel Sketches																													

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone

