

Application:

US12 Morristown East 9mi.

PCN:

05HW

05U5

	05HW	05U5
Preliminary Gradeline Submittal (Activity 3055)	09/04/2018 (AF)	N/A
Preliminary Design Inspection (Activity 3056)	07/10/2019 (AF)	N/A
Final Design Inspection (Activity 3059)	02/09/2021 (AF)	N/A
Environmental Completed (3013)	01/14/2022 (AF)	03/04/2020 (AF)
Submit plans for Right Of Way Acquisition (Activity 3084)	03/31/2021 (AF)	03/11/2021 (AF)
Submit plans for Road Design Initial ROW Review (Activity 3084)	03/31/2021 (AF)	03/11/2021 (AF)
Submit plans for Final ROW Review (Activity 3357)	8/31/2022	5/25/2022
Completion of Permitting (3015)	3/13/2023	1/24/2023
Submit final plans for Bid Letting (Ready Date)	4/15/2023	2/15/2023

AF = Actual Finish