

2020

2021

2022

2023

A. Harbor Improvements

- Winter 2021 RAISE Grant Awarded
- December 2021 Apply for salt shed building permits
- Apply for WisDOT Harbor Assistance Grant January 2022
- Paving roadways March 2022
- Begin salt shed construction April 2022
- Begin rail crossing work July 2022

B. County Highway B/Bainbridge Street/Dawson Avenue/Fanta Reed Road Improvements

- Project Survey & Data Gathering Spring 2020
- Initial Public Outreach to Stakeholders June 2020
- 30% Conceptual Roadway Plan Submittal November 2020
- Public Involvement Meeting #1 January 27, 2021
- Draft Environmental Documents Summer 2021
- Public Involvement Meeting #2 (Selection of Preferred Alternative) June 24, 2021
- Environmental Document Approval Fall 2021
- 60% Preliminary Plan Submittal November 1, 2021
- Plans Ready for Utility Relocations January, 1 2022
- Final Road Plans/Draft PS&E August 1, 2022
- Final PS&E November 1, 2022
- Public Involvement Meeting #3 TBD
- Construction TBD (Funding Dependent)

C. La Crosse Airport Improvements

- Design January to April 2022
- Bid May/June 2022
- Construction beginning in June/July 2022 and lasting for 90 Days.

D. Electric Vehicle Charging Station

- Develop RFP/Scope of Work – Fall 2020
- Bid Project – Spring 2022
- Install electrical infrastructure and ground mounting base, charging station Summer 2022

E. Fiber Optic Connection

- Develop Scope of Work: Spring 2021
- Bid Project: Fall 2021
- Install Conduit from Airport to existing City Vault on Hwy 35 – Spring 2022
- Install fiber from Airport to existing City infrastructure and bring Airport online – Summer 2022

F. Copeland Park Sidewalk Installation

- Design – February 2022
- Publicly Bid Project – March 2022
- Award Project – April 2022
- Project Completion – July 2022

G. Copeland Park Pier

- The Design completed January, 2021
- Apply for Department of Natural Resources Pier Permit – November 2021, (the permit process includes feasibility & environmental impacts.)
- Anticipated DNR permit approval March, 2022
- Order the pier system in April, 2022 (Direct purchase)
- Bid & award Installation of pier system in April, 2022
- Begin project construction July, 2022
- Project completed August, 2022

H. Town of Campbell Watermain Infrastructure

- Preliminary Watermain Design
- Final Watermain Design
- DNR approval - August-September/2022
- Public Service Commission (PSC) approval. August/2022
- City of La Crosse Approval - August-September/2022
- Town of Campbell approval - August-September/2022
- Installation/Construction – TBD*

Note: Town could apply for loans

* June 30/2022 Safe Drinking Water Loan Program (SDWLP) for drinking water infrastructure projects, since 1998.
Common projects: new wells, wellhouse rehabilitation, storage facilities, and watermain replacements.

* September 30/2022 Clean Water Fund Program (CWWFP) for wastewater and storm water infrastructure projects, since 1991.
Common projects: sewer replacement or rehabilitation, and wastewater treatment facility/plant upgrades.