Task	2023												2024												2025												2026												2027											
	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Project Management and Public Involvement																																																							
Progress Meetings																																																							
Public Open Houses																																																						
Environmental Review																																																						
Document Preparation																																																						
WisDOT Early Notification Memorandum COMPLETED																																																					
Agency Reviews/ Determinations (Section 106, Section 7 ESA)																																																					
Develop Project Need COMPLETED																																																					
Traffic Analysis																																																					
Phase I Environmental Site Assessment COMPLETED																																																				
Traffic Noise Analysis																																																				
Level 2 (Field) Wetland Delineation COMPLETED																																																				
Draft CatEx Document																																																				
WisDOT/FHWA Review																																																			
Agency/Public Comment Period																																																			
CatEx Revisions and Approval																																																			
legal services tied to developer rfp																																																			
RFP/Selection of Developer for Residential Scope																																																			
Geotechnical Analysis																																																			
RFP/Selection of A-E Team																																																			
Design/ Permitting (start of RAISE)																																																			
Notice to Proceed to A/E Team																																																			
Schematic Design (SD) - Design Development (DD)																																																			
Schematic Design Estimate																																																			
Design Development Estimate																																																			
Construction Documents (CD)																																																			
50% CD Estimate																																																			
Final Bid/Cost Management Updates																																																			
Approval to Bid																																																			
Approvals and Permits																																																			
Bidding																																																			
Construction																																																			
Constructon Contract Award																																																			
Design and Construct Temporary Transit Facility																																																			
Demolish Existing Transit Facility																																																			
Construction																																																			
Occupancy/Anticipated Hand-over of Facility																																																			

RAISE Funding Grant Agreement
May 2024

FONSI Issuance

RAISE Funding Obligation
Deadline
September 30, 2027

Estimated Occupancy
Winter/Spring 2027