

SS4A Safe Streets Projects: Forward to Vision Zero - Madison

Schedules assume award of funds and agreement signing before June 1, 2024 (Q2). The project schedule allows for plenty of flexibility to ensure delivery occurs within the five year requirement. The City anticipates combining similar projects from the systemwide improvements that can be designed, bid and constructed together to ensure timely implementation.

Corridor Improvements	East Washington Ave	Schroeder Rd		
Data Collection & Hiring Consultants	Q2 2024 - Q3 2024	Q2 2024 - Q3 2024		
Public Engagement & Preperation of Alternatives	Q3 2024 - Q4 2024	Q3 2024 - Q4 2024		
Preliminary Design	Q4 2024 - Q1 2025	Q3 2024 - Q4 2024		
NEPA Documentation	Q1 2025 - Q2 2025	Q4 2024 - Q1 2025		
Final Design	Q3 2025 - Q4 2025	Q1 2024 - Q2 2025		
Bidding, Award, Contracting	Q1 2026 - Q2 2026	Q2 2025		
Construction	Q3 2026 - Q4 2026	Q3 2025 - Q4 2025		
Systemwide Improvements	HIN/Transit Intersections	Shared-Use Path Crossings		
Public Engagement - Simple Projects (Signing, Marking)	Q2 2024 - Q3 2024	Q2 2024 - Q3 2024		
Scope & Preparation of Alternatives - Simple Projects	Q3 2024 - Q4 2024	Q3 2024 - Q4 2024		
Final Design - Simple Projects	Q3 2024 - Q4 2024	Q3 2024 - Q4 2024		
Bidding, Award, Contracting - Simple Projects	Q1 2025	Q1 2025		
Construction - Simple Projects	Q2 2025 - Q4 2025	Q2 2025 - Q4 2025		
Public Engagement - Complex Projects	Q3 2024 - Q4 2024	Q3 2024 - Q4 2024		
Preliminary Design - Complex Projects	Q4 2024 - Q2 2025	Q4 2024 - Q2 2025		
NEPA Documentation - Complex Projects	Q2 2025 - Q3 2025	Q2 2025 - Q3 2025		
Final Design - Complex Projects	Q3 2025 - Q1 2026	Q3 2025 - Q1 2026		
Bidding, Award, Contracting - Simple Projects	Q1 2026 - Q2 2026	Q1 2026 - Q2 2026		
Construction - Complex Projects	Q2 2026 - Q3 2027	Q2 2026 - Q3 2027		
Corridor Demonstration Projects	Regent Street	S Whitney Way	N Fair Oaks Ave	Winnebago St/Atwood Ave
Assemble Project Team	Q2 2024 - Q3 2024	Q3 2024 - Q4 2024	Q3 2025 - Q4 2026	Q3 2025 - Q4 2026
Identifying Needs and Project Goals	Q2 2024 - Q4 2024	Q4 2024 - Q1 2025	Q4 2025 - Q1 2026	Q4 2025 - Q1 2026
Data Collection & Field Review	Q2 2024 - Q4 2024	Q4 2024 - Q2 2025	Q4 2025 - Q2 2026	Q4 2025 - Q2 2026
Public Engagement	Q1 2025 - Q1 2026	Q1 2025 - Q1 2026	Q1 2026 - Q1 2027	Q1 2026 - Q1 2027
Demonstration Project Design	Q1 2025 - Q2 2025	Q1 2025 - Q2 2025	Q1 2026 - Q2 2027	Q1 2026 - Q2 2027
Demonstration Project Installation	Q3 2025 - Q4 2025	Q3 2025 - Q4 2025	Q3 2026 - Q4 2026	Q3 2026 - Q4 2026
Documenting & Evaluation of Demonstration Project	Q3 2025 - Q4 2025	Q3 2025 - Q4 2025	Q3 2026 - Q4 2026	Q3 2026 - Q4 2026
Demonstration Project Removal	Q4 2025	Q4 2025	Q4 2026	Q4 2026
Final Report & Road Safety Plan	Q4 2025 - Q1 2026	Q4 2025 - Q1 2026	Q4 2026 - Q1 2027	Q4 2026 - Q1 2027

Preliminary Design & Engineering	Regent Street			
Hiring Consultant	Q4 2024			
Draft Plans	Q3 2026			
Engagement	Q2 2026 - Q1 2027			
Final Plans	Q3 2026 - Q1 2027			
Safe People	Impaired Driving	Pedestrian/Bicycle Enforcement Training		
Project Preparation & Hiring	Q2 2024 - Q3 2024	Q2 2024 - Q3 2024		
Program or Training Launch	Q3 2024 - Q4 2024	Q4 2024 - Q1 2025		
Additional Demonstration Projects	Asphalt Art Initiative	School Street	65+ Ped/Bike Friendly Drivers	Teen Mobility & Safety
Assemble Project Team	Q2 2024	Q2 2024	Q2 2025	Q1 2025
Project Preparation & Data Collection	Q2 2024 - Q3 2024	Q2 2024 - Q2 2024	Q2 2025 - Q3 2025	Q1 2025 - Q2 2025
Public Engagement and/or Focus Groups	Q3 2024 - Q4 2024	Q2 2024- Q3 2024	Q3 2025 - Q4 2025	Q2 2025 - Q3 2025
Demonstration Project Design	Q4 2024 - Q1 2025	Q2 2024 - Q3 2024	Q4 2025 - Q1 2026	Q3 2025 - Q4 2025
Demonstration Project Implementation	Q2 2025 - Q4 2025	Q3 2024 - Q2 2025	Q2 2026 - Q3 2026	Q1 2026 - Q2 2026
Project Documentation & Evaluation	Q2 2025 - Q4 2025	Q3 2024 - Q2 2025	Q2 2026 - Q3 2026	Q1 2026 - Q2 2026
Final Report & Presentations	Q4 2025 - Q1 2026	Q2 2025 - Q3 2025	Q4 2026 - Q1 2027	Q3 2026 - Q4 2026
Supplemental Planning	HIN Update, Crash Risk Analysis & Updated Annual Reporting	Equitable Engagement Plan		
Contracting and/or Hiring Consultant	Q2 2024 - Q3 2024	Q3 2024 - Q4 2024		
Data Assembly, Existing Conditions & Needs Analysis	Q2 2024 - Q1 2025	Q1 2025- Q2 2025		
Engagement	Q4 2024 - Q1 2025	Q2 2025 - Q3 2025		
Recommendations	Q1 2025- Q3 2025	Q3 2025- Q4 2025		
Draft Plans	Q1 2025 - Q3 2025	Q1 2026		
Final Plans	Q3 2025 - Q4 2025	Q2 2026 - Q3 2026		